EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction and Developments of Toilets in Ward No. 06 (Thanisandra).
2	Amount of Work Portion	
3	Estimated Cost	40.00 Lakhs
4	Name of Contractor	M. Prakash,
5	Agreement No	170/2018-19 Dt. 03-12-2028
6	No and date under which work order issued	BBMP/EE/BTP/WO/170/2018-19 Dated: 03-12-2018.
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	787 Days.
15	Date of recommending time limit applied for	3.3.2019 to 30.4.2021.
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	- 30.4.21
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to Land Disputes. Hence Extension may be granted Without penalty. Modified File
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

30.04.21

Assistant Engineer
Ward No. 06(Thanisandra)
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division, Bangalore-92.
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

30/4/2021

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬ.ಬ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ